

Attachment A

Table 1: Paving Progress between FY 2019 through FY 2023

Fiscal Year	2019	2020	2021	2022	2023
Mill & Overlay Treatment					
Miles Programmed	190.2	270.4	54.9	51.2	36.6
Miles Completed	187.5	249.2	29.5	-	-
Percent Completed	98.5%	92.2%	53.7%	-	-
Resurfacing Treatment					
Miles Programmed	222.9	273.4	265.5	129.9	217.2
Miles Completed	193.1	255.8	108.3	-	-
Percent Completed	86.6%	93.6%	40.8%	-	-